

THURSDAY'S PROJECT REPORT

Report Date: 11/5/09

Project Inspector:	John Price	Contractor Name:	Shirley Contracting
Contract #:	0066-076-113,C501,B627-631	Contract Award Amount (\$):	\$75,884,645.62
Contract NTP:	12/12/2006	Contractor Payment to Date (\$):	\$69,134,195 (Incl. Adj.)
Contract Completion Date:	08/02/2010	Total Earnings Target (\$):	\$64,601,258
Time Charged to Date:	1060 days	Total Earnings Target (%):	85.18%
Remaining Time:	269 days	Total Earnings Current (\$):	\$69,134,195
Current % of Time Used to Date:	79.76%	Total Earnings Current %:	91.10%
Schedule Performance Index:		Cost Performance Index:	N/A

Issues/Highlights:

MAJOR MILESTONES

- Continue reconstruction of B627
- **Finished steel erection B630, start deck pans**

Safety:

Weekly Work Zone Checklists are on file in the field office. Contractor continues to submit Traffic Control Plans for review and approval prior to start of these operations.

Project Records Review:

- **Monthly-ACE Action (Avtar Singh, P.E.):** GCM has reviewed the diaries and all other documentation and the project records are certified that the records are in accordance with VDOT procedures and policies to the best of his knowledge and belief.
- **Weekly-CM Action (George Hayward, P.E.):** Construction Manager has been reading, verifying and certifying that the daily diary pages are acceptable. The lead inspectors for the respective operations have been reviewing the daily reports.

Work in Progress:

Gradework

- Contractor has finished removing unsuitable and deficient pavement section between the bridges westbound and replaced with correct thickness of asphalt.
- Started placement of intermediate asphalt on westbound lanes as well as eastbound lanes.
- Started to place material on inside shoulders after intermediate asphalt has been placed.

Bridge work

- B-627 Bridge: Place concrete for columns at Pier 2.
- B-628 Bridge: No work on this bridge this week.
- B-629 Bridge: Finished all five deck pours, two small closure pours left. Intermittent work on this bridge based on crew availability, crews concentrated on B630.
- B-630 Bridge: Start installation of deck pans and parapet formwork.

TMS operations:

- Continue installing TMS infrastructure throughout entire project. Started installation of luminaires and erection of lightpoles along Ramp C, Ramp D and I-66 East.

Project Pictures:



B630 – Installation of deck pans



B630 – Installation of parapet formwork.



B629 – Finish placement of all five deck pours (eastbound).



B627 – Finish pier column on Pier 2 and Pier 1 pier cap.



I-66 Westbound – Placing intermediate asphalt on westbound lanes.

Environmental:

Project is compliant and has been monitored by site staff on regular basis.

Contractor has continued to work on E&S items as they arise. All deficiencies have been repaired and cleared.

Brian Galida has been tasked to monitor and inspect all controls in place and report deficiencies and to compile complete list for SCC to act on and repair as necessary. John Price is coordinating this work. TL-107's filled in as required and after storm events.

TL-107 forms are filled out as the weekly inspections are completed with the contractor.

Utilities:

No conflicts or delays present due to utilities.

Materials:

Materials book is current and all invoices are posted in the materials book. All invoices are from an approved source and we have not paid for any items that we do not have an invoice for. The Contractor continues to diligently meet project requirements.

Civil Rights/Labor Interviews:

Davis Bacon interviews are in compliance and on file in the field office. One interview is done per month as per Civil Rights office.

Schedule Status:

Update 23 has been received and is being reviewed.

Weather Tracking:

No lost days due to weather this week.