

THURSDAY'S PROJECT REPORT

Report Date: 09/16/10

Project Inspector:	Matt Shaw	Contractor Name:	General Excavation, Inc.
Contract #:	0066-076-987, C501	Contract Award Amount (\$):	\$9,315,403.64
Contract NTP:	06/14/10	Contractor Monthly Earnings(\$):	\$272,128.43 (As of Estimate Ending 8/10/10)
Contract Completion Date:	06/14/11	Total Earnings Target (\$):	\$660,052 for Estimate ending 8/10/10
Time Charged to Date:	95 Days	Total Earnings Target (%):	7.09%
Remaining Time:	271 Days	Total Earnings Current (\$):	\$444,532
	V		
Current % of Time Used to Date:	25.96 %	Total Earnings Current %:	4.77% (as of 8/10/10)
	V		
Schedule Performance Index:	.42%	Cost Performance Index:	N/A

Issues/Highlights:

Current Highlights: Contractor continues to work on Access Road C. The connection to Rte. 55 has been paved. Sub-contractor (Turn-Key) has completed the installation of the jacking pit under the Railroad. Turn-Key will start boring on Monday. GEI has started to grade and install sanitary on Access Road A. Sub-Contractor Eastern continues to demo the buildings. GEI continues to submit required documentation as per the specifications and Special Provisions.

Safety:

There are no safety issues at this time.

Project Records Review:

Monthly- ACE Action (Avtar Singh, P.E.): ACE reviewed the project records and certified that records are in accordance with VDOT procedures and policies to the best of his knowledge and belief.

Weekly-CM Action (Kevin Krushinski): I have read, verified and certified that the daily diary pages are acceptable.

Work in Progress:

- SWM Basin 10: Is completed.
- SWM Basin 17:
- Wellington Rd Cul-De-Sac: Is complete with surface asphalt.
- Access Rd A: Contractor has started grading and installing sanitary sewer.
- Access Rd A-2:
- Access Rd A-3:
- Access Rd B:
- Access Rd B-1:
- Access Rd B-2:
- Access Rd C: Contractor has completed the paving of the tie in.
- Linton Hall Rd Detour:
- Rte. 29 Detour:
- Utility Construction: Subcontractor Turn Key has moved drilling equipment to the jacking pit under the Railroad.
- Demo: Sub-contractor Eastern continues to demo various building on the project and close required wells.

Project Pictures:



SWM #10 Completed



Jacking Pit for 24 inch bore under the Railroad



Rte 55 and Gallerher tie in

Utilities:

Three fiber lines on Access Road C are being moved for storm run 7-7. NOVA utilities, project staff and the designer have been working on the resolving the problem.

Environmental:

C-107 forms are filled out as the weekly inspections are completed with the contractor and has been monitored by site staff on a regular basis. The Project is Compliant.

Materials:

All materials that have been received have approved source of material and invoice on file.

Civil Rights/Labor Interviews:

No Davis Bacon Interviews were performed this week.

Schedule Status:

Contractor to submit updated schedule the week of 9/20/10.

Weather Tracking:

No current impact.