

Route 29 Solutions Design-Build and Project Indicative Construction Schedule¹ Revised 10/7/2014

	RIO/29 INTERSECTION		BERKMAR EXTENDED		RT 29 WIDENING		RT. 250/29 INTERCHANGE	ADAPTIVE SIGNALS
Oct 2014								Install Signal Loop, Infrastructure and Fiber Hydraulic - Fashion Square
Nov 2014								Install Signal Loop, Infrastructure and Fiber Hydraulic to Fashion Square. Geotech at Woodbrook and Hilton Heights
Dec 2014								Complete Hydraulic - Albemarle Square, Install Town Center-Airport Rd

¹The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.

Route 29 Solutions Design-Build and Project Indicative Construction Schedule¹ Revised 10/7/2014

	RIO/29 INTERSECTION		BERKMAR EXTENDED		RT 29 WIDENING		RT. 250/29 INTERCHANGE	ADAPTIVE SIGNALS
Jan 2015								Signal work Woodbrook-Airport Rd
Feb 2015								Signal work Woodbrook-Airport Rd
March 2015	Utility Easements ROW	Design	Permitting	Design	Permitting	Design		Signal work Woodbrook-Airport Rd
April 2015	Utility Easements ROW	Design	Permitting	Design	Permitting	Design		Signal work Woodbrook - Polo Grounds
May 2015	Utility Easements ROW	Design	Permitting	Design	Permitting	Design	Clearing Drainage	Complete Woodbrook - Airport Rd
June 2015	Utility Easements ROW	Design	Permitting	Design	Permitting	Design	Utilities, Ramp and Lane Widening	Complete by June
July 2015	Utility Easements Utility Relocation	Design	Permitting	Design	Permitting	Design	Utilities, Ramp and Lane Widening	
Aug 2015	Utility Relocation Rt 29 Widening	Design	Permitting	Design	Permitting	Design	Utilities, Ramp and Lane Widening	
Sept 2015	Utility Relocation Rt 29 Widening			Design	Permitting	Design	Utilities, Install Noise Wall, Ramp and Lane Widening	
Oct 2015	Utility Relocation Rt 29 Widening			Design	Permitting	Design	Utilities, Install Noise Wall, Ramp and Lane Widening	
Nov 2015	Utility Relocation Rt 29 Widening	Restricted Activities		Design	Permitting	Design	Install Noise Wall, Ramp and Lane Widening	
Dec 2015	Retaining Wall	Restricted Activities		Design	Permitting	Design	Install Noise Wall, Ramp and Lane Widening	

¹The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.

Route 29 Solutions Design-Build and Project Indicative Construction Schedule¹ Revised 10/7/2014

	RIO/29 INTERSECTION		BERKMAR EXTENDED		RT 29 WIDENING		RT. 250/29 INTERCHANGE	ADAPTIVE SIGNALS
Jan 2016	Retaining Wall			Design	Permitting	Design	Install Noise Wall, Ramp and Lane Widening	
Feb 2016	Retaining Wall			Design	Permitting Clearing, Grading	Design Drainage	Ramp and Lane Widening	
March 2016	Retaining Wall		Clearing, Grading		Clearing, Grading	Drainage, Relocate Utilities	Ramp and Lane Widening	
April 2016	Retaining Wall		Clearing, Grading	Drainage Relocate Utilities	Clearing, Grading	Drainage, Relocate Utilities	Paving	
May 2016	Retaining Wall Excavation and Hauling	Rio Intersection Restricted - May 23	Clearing, Grading	Drainage Relocate Utilities	Clearing, Grading	Drainage Relocate Utilities	Pavement Markings, Landscaping Complete on or before May 21	
June 2016	Excavation and Hauling Construct Bridge	Rio Intersection Restricted	Clearing, Grading	Drainage Relocate Utilities	Clearing, Grading	Drainage Relocate Utilities		
July 2016	Construct Bridge Construct Roadway	Rio Intersection Restricted	Clearing, Grading Construct Bridge	Drainage Relocate Utilities		Drainage		
Aug 2016	Construct Roadway	Rio Intersection Restricted	Clearing, Grading, Construct Bridge	Drainage	Construct Roadway	Drainage		
Sept 2016	Construct Roadway	Rio Intersection Complete Sept 2	Clearing, Grading, Construct Bridge	Drainage	Construct Roadway			
Oct 2016			Clearing, Grading, Construct Bridge	Drainage Construct Roadway	Construct Roadway			
Nov 2016			Construct Bridge	Construct Roadway	Construct Roadway			
Dec 2016			Construct Bridge	Construct Roadway	Construct Roadway			

¹The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.

Route 29 Solutions Design-Build and Project Indicative Construction Schedule¹ Revised 10/7/2014

	RIO/29 INTERSECTION	BERKMAR EXTENDED		RT 29 WIDENING		RT. 250/29 INTERCHANGE	ADAPTIVE SIGNALS
Jan 2017		Construct Bridge	Construct Roadway	Construct Roadway			
Feb 2017		Construct Bridge	Construct Roadway	Construct Roadway			
March 2017		Construct Bridge	Construct Roadway	Construct Roadway			
April 2017		Construct Bridge	Construct Roadway	Construct Roadway			
May 2017		Construct Bridge	Construct Roadway	Construct Roadway			
June 2017		Construct Bridge	Construct Roadway	Construct Roadway			
July 2017		Construct Bridge	Construct Roadway	Construct Roadway			
Aug 2017		Construct Bridge		Construct Roadway			
Sept 2017		Construct Bridge					
Oct 2017		Complete on or before October 30		Complete on or before October 30			

¹The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.