

**Route 29 Solutions Design-Build Indicative Construction Schedule<sup>1</sup> prepared 9/24/2014**

|                       | RIO/29 INTERSECTION                     |                       | BERKMAR EXTENDED |        | ROUTE 29 WIDENING |        |
|-----------------------|---|-----------------------|------------------|--------|-------------------|--------|
| <b>March 2015</b>     | Utility Easements<br>ROW                | Design                | Permitting       | Design | Permitting        | Design |
| <b>April 2015</b>     | Utility Easements<br>ROW                | Design                | Permitting       | Design | Permitting        | Design |
| <b>May 2015</b>       | Utility Easements<br>ROW                | Design                | Permitting       | Design | Permitting        | Design |
| <b>June 2015</b>      | Utility Easements<br>ROW                | Design                | Permitting       | Design | Permitting        | Design |
| <b>July 2015</b>      | Utility Easements<br>Utility Relocation | Design                | Permitting       | Design | Permitting        | Design |
| <b>August 2015</b>    | Utility Relocation<br>Rt 29 Widening    | Design                | Permitting       | Design | Permitting        | Design |
| <b>September 2015</b> | Utility Relocation<br>Rt 29 Widening    |                       |                  | Design | Permitting        | Design |
| <b>October 2015</b>   | Utility Relocation<br>Rt 29 Widening    |                       |                  | Design | Permitting        | Design |
| <b>November 2015</b>  | Utility Relocation<br>Rt 29 Widening    | Restricted Activities |                  | Design | Permitting        | Design |
| <b>December 2015</b>  | Retaining Wall                          | Restricted Activities |                  | Design | Permitting        | Design |

<sup>1</sup>The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.

**Route 29 Solutions Design-Build Indicative Construction Schedule<sup>1</sup> prepared 9/24/2014**

|                       | RIO/29 INTERSECTION                                  |   | BERKMAR EXTENDED                                |                                       | ROUTE 29 WIDENING                  |                                       |
|-----------------------|--|---|---|---------------------------------------|------------------------------------|---------------------------------------|
| <b>January 2016</b>   | Retaining Wall                                       |   |   | Design                                | Permitting                         | Design                                |
| <b>February 2016</b>  | Retaining Wall                                       |   |   | Design                                | Permitting<br>Clearing,<br>Grading | Design<br>Drainage                    |
| <b>March 2016</b>     | Retaining Wall                                       |   | Clearing,<br>Grading                            |                                       | Clearing,<br>Grading               | Drainage,<br>Relocate<br>Utilities    |
| <b>April 2016</b>     | Retaining Wall                                       |   | Clearing,<br>Grading                            | Drainage<br>Relocate<br>Utilities     | Clearing,<br>Grading               | Drainage,<br>Relocate<br>Utilities    |
| <b>May 2016</b>       | Retaining Wall<br>Excavation<br>and Hauling          | Rio<br>Intersection<br>Restricted -<br>May 23       | Clearing,<br>Grading                            | Drainage<br><br>Relocate<br>Utilities | Clearing,<br>Grading               | Drainage<br><br>Relocate<br>Utilities |
| <b>June 2016</b>      | Excavation<br>and Hauling<br><br>Construct<br>Bridge | Rio<br>Intersection<br>Restricted                   | Clearing,<br>Grading                            | Drainage<br><br>Relocate<br>Utilities | Clearing,<br>Grading               | Drainage<br><br>Relocate<br>Utilities |
| <b>July 2016</b>      | Construct<br>Bridge<br><br>Construct<br>Roadway      | Rio<br>Intersection<br>Restricted                   | Clearing,<br>Grading<br><br>Construct<br>Bridge | Drainage<br><br>Relocate<br>Utilities |                                    | Drainage                              |
| <b>August 2016</b>    | Construct<br>Roadway                                 | Rio<br>Intersection<br>Restricted                   | Clearing,<br>Grading,<br>Construct<br>Bridge    | Drainage                              | Construct<br>Roadway               | Drainage                              |
| <b>September 2016</b> | Construct<br>Roadway                                 | <b>Rio<br/>Intersection<br/>Complete<br/>Sept 2</b> | Clearing,<br>Grading,<br>Construct<br>Bridge    | Drainage                              | Construct<br>Roadway               |                                       |
| <b>October 2016</b>   |  |   | Clearing,<br>Grading,<br>Construct<br>Bridge    | Drainage<br><br>Construct<br>Roadway  | Construct<br>Roadway               |                                       |
| <b>November 2016</b>  |  |   | Construct<br>Bridge                             | Construct<br>Roadway                  | Construct<br>Roadway               |                                       |
| <b>December 2016</b>  |  |   | Construct<br>Bridge                             | Construct<br>Roadway                  | Construct<br>Roadway               |                                       |

<sup>1</sup>The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.

**Route 29 Solutions Design-Build Indicative Construction Schedule<sup>1</sup> prepared 9/24/2014**

|                       | <b>RIO/29 INTERSECTION</b> | <b>BERKMAR EXTENDED</b>                 |                   | <b>ROUTE 29 WIDENING</b>                |  |
|-----------------------|----------------------------|---|-------------------|---|--|
| <b>January 2017</b>   |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>February 2017</b>  |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>March 2017</b>     |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>April 2017</b>     |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>May 2017</b>       |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>June 2017</b>      |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>July 2017</b>      |                            | Construct Bridge                        | Construct Roadway | Construct Roadway                       |  |
| <b>August 2017</b>    |                            | Construct Bridge                        |                   | Construct Roadway                       |  |
| <b>September 2017</b> |                            | Construct Bridge                        |                   |   |  |
| <b>October 2017</b>   |                            | <b>Complete on or before October 30</b> |                   | <b>Complete on or before October 30</b> |  |

<sup>1</sup>The indicative schedule was prepared by VDOT. The Design-Build contractor will submit a final schedule.