

Rt. 29 Project Delivery Advisory Panel

July 24, 2014

2pm - 4pm

Virginia Center for Transportation Innovation and Research

530 Edgemont Road

Charlottesville, Virginia

Agenda Item 2

Public Feedback

Comments through website:

- Double-deck Rt 29 with on and off ramps
- Grade separate Hydraulic before Rio
- Eliminate 250 EB ramp to 29 NB at 250-29 Interchange. Send 29 NB to Hydraulic-250. Grade separate Hydraulic-250.

Agenda Item 3

Design-Build Package Update

DB Package will include:

Berkmar Extension, Rt. 29 Widening, and Rio Road Grade Separated Intersection

Incentive to complete Rio between May 23 - Sep 2, 2016

Hillsdale Extended will continue to be managed by the City

Hillsdale South will be included in the preliminary engineering effort at Hydraulic Road

Agenda Item 3

Field Activities Update

Cultural Resources Surveys Jul 21 - Jul 25

Wetland and Stream Surveys Jul 22 - Jul 25

Environmental work focused primarily on Berkmar

Geotechnical Surveys Underway

Agenda Item 4

Request for Qualifications: Panel Feedback

Indicate Rio's connection to Berkmar, Hillsdale and John Warner Parkway

Change "measured risks" to "calculated risks"

Clarify number of local lanes

Include experience constructing projects in urban corridors

Consider short list of more than 3 teams

Agenda Item 4

Request for Qualifications: VDOT Action

Indicate Rio's connection to Berkmar, Hillsdale and John Warner Parkway: Added

Change "measured risks" to "calculated risks": Changed

Clarify number of local lanes: Clarified 2 through lanes and 2 turn lanes in each direction

Include experience constructing projects in urban corridors: Included

Consider short list of more than 3 teams: Will remain top 3 teams

Agenda Item 5

Request For Qualifications Schedule

Advertise RFQ	Jul 24
Information Meeting	Jul 31
Submissions responding to RFQ	Aug 28
Top 3 Teams Notified	Sep 25

Agenda Item 5

Request For Proposal Schedule

Advertise RFP	Oct 2
Proprietary Meetings and Addenda	Oct 23 - Nov 20
Technical Proposals Submitted	Dec 4
Price Proposals Submitted	Jan 7, 2015
Notice of Intent to Award	Jan 16, 2015
Contract Award	Feb 18, 2015

Agenda Item 6

Project Delivery Schedule: Key Milestones

Notice to Proceed

Mar 4, 2015

Design, permitting, mobilization, clearing, and grading

Early Incentive Rio Schedule

- Begin construction in the intersection May 23, 2016
- Restore full local intersection access Sep 2, 2016

Separation of local and through traffic, and restoration of 2 local through lanes and 2 local turn lanes, each side, completed between Final Exercises and first UVA football game, 2016.

Agenda Item 6

Project Delivery Schedule: Key Milestones

Accelerated Early Incentive Rio Schedule

- Begin construction in the intersection May 23, 2016
- Restore full local intersection access Jul 1, 2016

Separation of local and through traffic, and restoration of 2 local through lanes and 2 local turn lanes, each side, completed between Final Exercises and July 1, 2016.

Agenda Item 6

Project Delivery Schedule: Key Milestones

No Incentive No Excuses Rio Schedule

- Begin Rio intersection May 22, 2017
- Complete Rio intersection Sep 1, 2017

2017 Incentive Schedule

- All projects complete Sep 1, 2017

No-Excuses Deadline to complete

- Berkmar, 29 Widening and all associated work outside Rio intersection Oct 30, 2017

Agenda Item 6

Project Delivery Schedule: Key Requirement

Under any schedule with or without incentives, all work disrupting the flow of local traffic at the Rio - 29 intersection will be limited to take place between Final Exercises and the first UVA football game.

Agenda Item 7

Next Meeting

August 7

2pm - 4pm

Virginia Center for Transportation Innovation and Research

530 Edgemont Road

Charlottesville, Virginia

Rt. 29 Project Delivery Advisory Panel

July 24, 2014

2pm - 4pm

Virginia Center for Transportation Innovation and Research

530 Edgemont Road

Charlottesville, Virginia