

CONTRACTOR'S TABULAR PROGRESS SCHEDULE

Monthly Progress Schedule Update - April 2008

CONTRACT ID. NO.: C00012345C01
PROJECT NO.: 0123-456-789, N123
FHWA PROJECT NO.: N/A
PROJECT NAME: Sample Project
ROUTE: VA-100
CITY/COUNTY: Chester/Chesterfield



CONTRACT NTP DATE: March 3, 2008
CONTRACT FIXED COMPLETION DATE: November 30, 2008
PROJECTED COMPLETION DATE: November 17, 2008
BASELINE DATA DATE: March 3, 2008
CURRENT DATA DATE: April 21, 2008

ACTIVITY ID	ACTIVITY DESCRIPTION	BASELINE							CURRENT UPDATE						
		START DATE	FINISH DATE	ORIG DUR	REM DUR	% COMPL	CRITICAL DATES		PLANNED		ACTUAL		ORIG DUR	REM DUR	% COMPL
							START	FINISH	START	FINISH	START	FINISH			
	Overall Project Summary	3/3/08	11/10/08	253	253	0%	3/3/08	11/10/08	3/3/08	11/17/08	3/3/08	3/3/08	260	211	11%
1	Receive Award/Notice to Proceed	3/3/08	3/3/08	1	1	0%	3/3/08	3/3/08	3/3/08	3/3/08	3/3/08	3/3/08	1	0	100%
2	Mobilization/Start-up	3/19/08	4/1/08	14	14	0%	3/19/08	4/1/08	3/19/08	3/28/08	3/19/08	3/28/08	14	0	100%
3	Initial Traffic Control	4/2/08	4/4/08	3	3	0%	4/2/08	4/4/08	4/7/08	4/10/08	4/7/08	4/10/08	3	0	100%
4	Demolish Existing Structure	4/7/08	5/5/08	28	28	0%	4/8/08	5/5/08	4/15/08	5/12/08	4/15/08		28	21	25%
5	Flexible Pavement Planning	5/6/08	5/8/08	3	3	0%	5/6/08	5/8/08	5/13/08	5/15/08			3	3	0%
6	Abutment A Reconstruction	5/9/08	5/22/08	14	14	0%	5/9/08	5/22/08	5/16/08	5/29/08			14	14	0%
7	Abutment B Reconstruction	5/23/08	6/5/08	14	14	0%	5/23/08	6/5/08	5/30/08	6/12/08			14	14	0%
8	Pier 1 Reconstruction	6/6/08	6/19/08	14	14	0%	6/6/08	6/19/08	6/13/08	6/26/08			14	14	0%
9	Pier 2 Reconstruction	6/20/08	7/3/08	14	14	0%	6/20/08	7/3/08	6/27/08	7/10/08			14	14	0%
10	RipRap Slope Protection	7/4/08	7/7/08	3	3	0%	7/5/08	7/7/08	7/11/08	7/14/08			3	3	0%
11	Place Structural Steel	7/8/08	7/14/08	7	7	0%	7/8/08	7/14/08	7/15/08	7/21/08			7	7	0%
12	Form & Place Reinforcing Steel Deck	7/15/08	8/4/08	21	21	0%	7/15/08	8/4/08	7/22/08	8/11/08			21	21	0%
13	Pour Deck	8/5/08	8/5/08	1	1	0%	8/5/08	8/5/08	8/12/08	8/12/08			1	1	0%
14	Cure Deck	8/6/08	8/19/08	14	14	0%	8/6/08	8/19/08	8/13/08	8/26/08			14	14	0%
15	Parapet	8/20/08	8/25/08	6	6	0%	8/20/08	8/25/08	8/27/08	9/1/08			6	6	0%
16	Backfill Abutments CBR30	8/26/08	8/27/08	2	2	0%	8/26/08	8/27/08	9/2/08	9/3/08			2	2	0%
17	Grade Subgrade	8/28/08	9/1/08	3	3	0%	8/30/08	9/1/08	9/4/08	9/8/08			3	3	0%
18	Special Design Trench Drain	9/2/08	9/3/08	2	2	0%	9/2/08	9/3/08	9/9/08	9/10/08			2	2	0%
19	Aggregate Base	9/4/08	9/8/08	3	3	0%	9/6/08	9/8/08	9/11/08	9/15/08			3	3	0%
20	Asphalt Base	9/9/08	9/10/08	2	2	0%	9/9/08	9/10/08	9/16/08	9/17/08			2	2	0%
21	Asphalt Surface	9/11/08	9/12/08	2	2	0%	9/11/08	9/12/08	9/18/08	9/19/08			2	2	0%
22	Guardrail Terminals	9/15/08	9/17/08	3	3	0%	9/15/08	9/17/08	9/22/08	9/24/08			3	3	0%
23	Pavement Markings	9/18/08	9/19/08	2	2	0%	9/18/08	9/19/08	9/25/08	9/26/08			2	2	0%
24	Seeding	9/22/08	9/23/08	2	2	0%	9/22/08	9/23/08	9/29/08	9/30/08			2	2	0%
25	Punchlist/Clean-up	9/24/08	10/23/08	30	30	0%	9/24/08	10/23/08	10/1/08	10/30/08			30	30	0%
26	Traffic Control Teardown/Switch Traffic	10/24/08	10/27/08	2	2	0%	10/26/08	10/27/08	10/31/08	11/3/08			2	2	0%
27	Demobilization	10/28/08	11/10/08	14	14	0%	10/28/08	11/10/08	11/4/08	11/17/08			14	14	0%
28	Project Complete	11/10/08	11/10/08	1	1	0%	11/10/08	11/10/08	11/17/08	11/17/08			1	1	0%

COMMONWEALTH OF VIRGINIA
DEPARTMENT OF TRANSPORTATION

ACCEPTED BY: Joe D. Engineer, P.E.
 TITLE: Area Construction Engineer
 DATE: May 4, 2007

CONTRACTOR: Acme Construction Company, Inc.
 BY: John Doe
 SUBMITTAL DATE: April 30, 2008